



3250 Linebaugh Rd.  
 Xenia, OH 45385  
 Telephone (800) 762-0040  
 FAX (937) 879-8425

**CEMENT  
MILL  
TEST**

**Cement Identified as:** **Type III** **Date:** **09/28/20**  
**Production Dates:** **August, 2020** **Silo:** **3**

STANDARD CHEMICAL REQUIREMENTS (ASTM C 114)	SPECIFICATIONS	ASTM C 150 TYPE III	AASHTO M85 Type III	RESULTS
Silicon Dioxide (SiO <sub>2</sub> ), %		----		18.9
Aluminum Oxide (Al <sub>2</sub> O <sub>3</sub> ), %		----		4.6
Ferric Oxide (Fe <sub>2</sub> O <sub>3</sub> ), %		----		3.0
Calcium Oxide (CaO), %		----		61.9
Magnesium Oxide (MgO), %	Maximum	6.0	6.0	4.8
Sulfur Trioxide (SO <sub>3</sub> ), % <sup>A</sup>	Maximum	3.5	3.5	4.0
Loss on Ignition (LOI), %	Maximum	3.5	3.5	2.0
Insoluble Residue, %	Maximum	1.50	1.5	0.42
Free Calcium Oxide, %				0.7
Alkalies (Na <sub>2</sub> O equivalent), %		----		0.85
Tricalcium Silicate (C <sub>3</sub> S), Potential %		----		62
Dicalcium Silicate (C <sub>2</sub> S), Potential %		----		7
Tricalcium Aluminate (C <sub>3</sub> A), Potential %	Maximum	15	15	7
Tetracalcium Aluminoferrite (C <sub>4</sub> AF), Potential %		----		9
CO <sub>2</sub> , %				0.9
Limestone, %	Maximum	5.0	5.0	2.0
CaCO <sub>3</sub> in Limestone, %	Minimum	70	70	97
<b>PHYSICAL REQUIREMENTS</b>				
(ASTM C 204) Blaine Fineness, m <sup>2</sup> /kg		----		628
(ASTM C 191) Time of Setting (Vicat)				
Initial Set, minutes	Minimum	45	45	85
Final Set, minutes	Maximum	375	375	185
(ASTM C 185) Air Content, %	Maximum	12	12	7
(ASTM C 151) Autoclave Expansion, %	Maximum	0.80	0.80	0.16
(ASTM C 1038) Expansion in Water, %	Maximum	0.02	0.02	0.140
(ASTM C 187) Normal Consistency, %		----		28.7
(ASTM C 109) Compressive Strength, psi (Mpa)				
1 Day	Minimum	1740 ( 12.0 )	1740 (12.0)	4590 ( 31.6 )
3 Day	Minimum	3480 ( 24.0 )	3480 (24.0)	5500 ( 37.9 )
7 Day		----		6035 ( 41.6 )
28 Day		----		6575 ( 45.3 )

<sup>A</sup> Per ASTM C150 Table 1 footnote D

We hereby certify that this cement conforms to all of the standard requirements for portland cement in the above specification for the type specified.

By: Rusty Strader

Physical Testing completed by: DG, MS  
 Chemical Testing completed by: TA, NC, JD, NM

Rusty Strader  
 Quality Control Manager  
 Fairborn Cement Company



3250 Linebaugh Rd.  
 Xenia, OH 45385  
 Telephone (800) 762-0040  
 FAX (937) 879-8425

**CEMENT  
 MILL  
 TEST**

**Cement Identified as:** Type III **Date:** 09/28/20  
**Production Period:** August, 2020 **Silo:** 3

**Additional Data**

Type	Inorganic Processing Addition Data	
	Baghouse Dust	Limestone
Amount (%)	0.0	2.0
SiO2 (%)	11.6	0.9
Al2O3 (%)	4.2	0.6
Fe2O3 (%)	1.6	0.6
CaO (%)	37.7	45.9
SO3 (%)	0.7	0.2

Base cement Phase Composition

C3S (%)	59
C2S (%)	10
C3A (%)	7
C4AF (%)	9

We hereby certify that this cement conforms to all of the standard requirements for portland cement in the above specification for the type specified.

By: Rusty Strader

Rusty Strader  
 Quality Control Manager  
 Fairborn Cement Company