FAIRBORN CEMENT COMPANY

3250 Linebaugh Rd.
Xenia, OH 45385
Telephone (800) 762-0040
FAX (937) 879-8425

CEMENT MILL TEST

Cement Identified as: **Masonry Cement, Type N** **Date: 01/27/21**

Production Dates: **Decemer, 2020**

PHYSICAL REQUIREMENTS	SPECIFICATIONS	ASTM C 91 Type N		RESULTS
(ASTM C 430) 45-um sieve, % retained	Maximum	24		**8**
(ASTM C 151) Autoclave Expansion, %	Maximum	1.0		**0.12**
(ASTM C 266) Time of Setting (Gillmore)				
Initial Set, minutes	Minimum	120		**243**
Final Set, minutes	Maximum	1000		**343**
(ASTM C 185) Air Content, %	Range	8-21		**19**
(ASTM C 1506) Water Retention	Minimum	70		**83**
(ASTM C 109) Compressive Strength, psi (Mpa)				
7 Day	Minimum	500 (3.4)		**2100 (14.5)**
28 Day	Minimum	900 (6.2)		**2335 (16.1)**

'We hereby certify that this cement conforms to all of the standard requirements for masonry cement in the above specification for the type specified.

By: Rusty Strader

Physical Testing completed by: DG, MS
Chemical Testing completed by: TA, NC, NM

Rusty Strader
Quality Control Manager
Fairborn Cement Company